



ZIMBABWE

HWEDZA RURAL DISTRICT COUNCIL

ENGINEERING AND TECHNICAL DEPARTMENT BUILDING INSPECTION CHECKLIST (Boundary Walls)



PLEASE NOTE:

Each inspection stage done
is to be counter -signed by
the building inspectorate

STAND NUMBER:NAME OF STAND HOLDER:

STAND USE:CONTACT TEL/CELL:

LEASE NUMBER:SERVICE CENTRE:

DEVELOPMENT DESCRIPTION:

RECEIPT No	SAND RECEIPT NO	INSPECTION STAGE	STAGE No.	INSPECTION STAGES DESCRIPTION		
		1	Setting out	Site clearance Signature:	Siting boundary pegs Signature:	Length, width & profiles/correctness of setting out Signature:
		2	Foundation Excavation	Levels and foundation concrete pegs Signature:	Trench width and trimming Signature:	soil profile , type and formation level Signature:

		3	Foundation concreting	Concrete quality Signature:	Levelness Signature:	Depth of foundation concrete Signature:
		4	Brickwork-1200mm height	Vertical and horizontal control, mortar gauge and quality, bonding Signature:	Expansion joints Signature:	D.P.C Placement Signature:
		5	Brick work completion	Vertical and horizontal control, bonding/ brick force placement Signature:	Mortar quality & gauge Signature:	

		6	Final inspection	Coping, D.P.C Placement Signature:	Weep holes provision Signature:	Plastering/ paintings Signature:
--	--	---	------------------	---	--	---